

Weekly Schedule

Friday 20th

Kyle = Finish Water main to 5th then start Sanitary Main @ 2nd and head to the north

Dan= Water tie- in west side at 4th and main, Finish Roof Drain on 3rd and Start storm Sewer on 4th Alley to Main St.

Flush and Sample Water Main HWY 63 to 3rd

Monday 23rd

Kyle = Sanitary Sewer Main from 2nd to the north

Dan = Water and Sewer Service at Kansas and 4th, Finish Storm on 4th to Main St.

Grading Crew = Start at Kansas and grade 3rd to Main St

Flush and Sample Water Main Hwy 63 to 5th St

Tuesday 24th

Kyle = Sanitary Sewer Main through 3rd Intersection heading North

Dan = Start Sanitary Sewer Main at 2nd and head south to Hwy 63

Grading Crew = Finish 3rd St

Flush and Sample water Main 3rd to 5th

Start bracing canopies/ Removing Concrete for services

Wednesday 25th

Kyle = Sanitary Main Line 3rd to 4th

Dan= Finish Sanitary Sewer Main 2nd to Hwy 63, Start Services between 2nd and Hwy 63

3rd crew coming in Derek = Services between 2nd and 3rd

Grading crew = Start grading 4th St Kansas to Main

Thursday 26th

Kyle = Sanitary Sewer Main 4th to 5th

Dan = Services between 2nd to 63

Derek = Services between 3rd and 4th

Grading Crew = Finish 4th St Kansas to Main

Friday 27th

Kyle = Storm Sewer at intersections 3rd and 4th on Main St

Dan = Finish Services between 2nd and Hwy 63

Derek = Services between 2nd and 3rd

Grading Crew= Finish 4th and start Main from Hwy 63